

# ICC Facts on the Ground

Updated: September 24, 2008

## One Year Into Construction: Enormous Progress

- SHA started building the ICC fall 2007 and major construction continues steadily.
- Contracts to build 17.9 miles of the 18.8-mile ICC are underway or nearly awarded, representing \$1.5 billion in work.
- The first contract, building seven miles of the ICC between I-370 and Georgia Avenue, is nearly 30 percent complete and on schedule to finish fall 2010.
- The remainder of the ICC is on schedule to finish late 2011/early 2012.
- SHA purchased or is in the process of buying approximately 96 percent of the needed 400 right-of-way parcels.
- To date, more than \$500 million of the \$2.4 billion project budget has been spent.
- As of September 1, ICC construction workers had logged more than 500,000 labor hours – the equivalent of 57 years.
- Major progress is readily apparent along the length of the ICC:



The path of the ICC extends west from Shady Grove Road.

Progress on the abutment and a bridge pier for the Redland Road crossing of the ICC.



The first completed ICC element: New wetlands created near Bonifant Road.